S
625.704
H3Pe
Feb. 7, 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6550 7

MONTANA

DEPARTMENT OF HIGHWAYS

FEB 23 1983
MONTANA STATE LIBRARY
1515 E.
HELENA, MO

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

February 7, 1983


DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
LINCOLN
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
PONDERA
TETON
CHOUTEAU
RICHLAND
MCCONE
DAWSON
FERGUS
PETROLEUM
GARFIELD
PRAIRIE
WIBAUX
LEWIS AND CLARK
CASCADE
JUDITH BASIN
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
ROSEBUD
TREASURE
CUSTER
FALLON
GRANITE
POWELL
BROADWATER
JEFFERSON
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
POWDER RIVER
CARTER
BEAVERHEAD
MADISON
PARK
BIG HORN
CARBON
WYOMING
SOUTH DAKOTA
YELLOWSTONE NATIONAL PARK
DIVISION CONSTRUCTION SECTIONS
DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
West Reserve Drive RS 548-1(1)0	G, GS, PMS 1.7 Miles	Plans To Checker	0	80	Jan 1984
Thompson Falls Northwest FR 6-1(6)29	PMS Overlay 16.8 Miles	Plans To Checker	18	75	May 1983
Superior East & West IR 90-1(26)43	PMS Overlay 19.7 Miles	Final PIH	328½	15	April 1983
Perma Canyon RS 382-1(1)	G, GS, PMS 2.8 Miles	Prelim. PIH	101½	16	Oct. 1983
Moiese South RS 212-2(1)3	G, GS, PMS 4.7 Miles	Final PIH	8	37	Dec. 1983
Ling - Rollins F 5-2(5)	C, GS, PMS, Struct 5.4 Miles	Plans To Checker	60	87	June 1984
Patlin Lake Mary Ronan RS 352-1(1)	G, GS, PMS 1.2 Miles	Plans To Checker	18	86	June 1984
Plains West F 6-1(18)68	PMS Overlay 7.0 Miles	Plans To Checker	60	75	June 1984
Mullan Road RS 263-1(4)	G, GS, PMS 4.7 Miles	Final PIH	0	33	Nov. 1985
Flathead Co. Line South F 5-2(3)66	G, GS, PMS 7.7 Miles	Final PIH	30	40	Jan 1987
Dixon North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Plan, NC Report	0	0	July 1987
Bearmouth East & West IR 90-3(NP)142	PMS Overlay 7.6 Miles	Final PIH	0	0 X	June 1984
Beaver Tail East IR 90-3(NP)135	PMS Overlay 7.6 Miles	Final PIH	0	0	X June 1983
Cannon East & West IR 90-2(NP)119	PMS Overlay 15.7 Miles	Final PIH	0	0	July 1983
Whitefish South & West F 5-3(16)126	PMS Overlay 1.2 Miles	Final PIH	78	32	?

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Polson - Northwest - F 5-2(21)61	PMS Overlay 6.0 Miles	Final P.I.H.	46	30	?
E. Side Flathead Lake F 52-1(2)0	PMS Overlay 3.6 Miles	Final P.I.H.	40	30	?

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 1130-Missoula

ROAD WORK ITEMS
CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: I-IG 90-1(61)27, U-7
PROJ. NAME: St. Regis E. & W.
LENGTH: 0.1 Miles
COUNTY: Mineral
CONTRACT TIME: 200 Working Days
ORDER TO PROCEED DATE: 12-1-82
% COMPLETE: 10
% TIME USED: 0
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,911,556.01
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana
AWARD DATE: 11-30-82
DATE WORK STARTED: 12-14-82
PROBABLE COMPLETION DATE: Oct., 83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Miner
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 649-2460
ADDRESS: Star Route 472
St. Regis, Mont. 59866

GENERAL: Beginning on 1-6-83 the sub-contractor, Riverside Contracting, Inc., was able to work 9 shifts during this reporting period hauling & placing 11,343 cy. yds. of unclassified excavation from cut stations 389-409 to the Little Joe detour road and also from between Stations 555 & 560+50 on the Westbound Lane to construct a suitable haul road. The sub-contractor installed 2 culverts, Sta. 10+88 on Little Joe road and Sta. 15+35 on the Detour Rd. Hauling operations were suspended on 1-21-83 due to cold weather and freezing conditions. Grading items are now 9% complete. Drainage items are 19% complete and the roadwork portion of the project as a whole is 10% complete. Construction staking is 70% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: [illegible]

STRUCTURES
CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 1, 1993

PROJECT NO.: [illegible]
PROJ. NAME: [illegible]
LENGTH: [illegible]
COUNTY: [illegible]
CONTRACT TIME: [illegible]
ORDER TO PROCEED DATE: [illegible]
% COMPLETE: [illegible]
% TIME USED: [illegible]
NO. MEN EMPLOYED: [illegible]
ACTUAL COMPLETION DATE: [illegible]

CONTRACT AMOUNT: $2,711,555
CONTRACTOR: [illegible]
FROM (town): [illegible]
AWARD DATE: [illegible]
DATE WORK STARTED: [illegible]
PROBABLE COMPLETION DATE: Oct. 1993
NO. DAYS WORKED PER WEEK: [illegible]
NO. SHIFTS PER DAY: [illegible]
NO. HOURS PER SHIFT: [illegible]

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: [illegible]

EFFECTIVE OPENING DATE: [illegible]
PROJECT MANAGER: [illegible]
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: [illegible]
ADDRESS: [illegible]

GENERAL: [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: I 90-1(57)39 44
PROJ. NAME: SLOWAY - SUPERIOR
LENGTH: 8.1 MILES
COUNTY: MINERAL
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 9
% TIME USED: 7
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,746.44
CONTRACTOR: PETER KIEWIT SONS CO.
FROM (town): SHERIDAN, WYO.
AWARD DATE: 9-21-82
DATE WORK STARTED: 11-2-82
PROBABLE COMPLETION DATE: 7-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. TAHINA
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 822-4910
ADDRESS: P.O. BOX 147
SUPERIOR, MONT.

GENERAL: CONSTRUCTION STAKING IS IN PROGRESS, BEING 95% COMPLETED.
THE CONTRACTOR IS WORKING 1-8 HOUR SHIFT CORRECTING STAKE AREAS STATION 710± TO 900±.
THE CRUSHER IS BEING SET UP WITH CRUSHING OPERATIONS TO BEGIN ON 2-1-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-83

PROJECT NO.: ER 90-3(57)081, U-2
PROJ. NAME: I-90 FLOOD DAMAGE REPAIR
LENGTH: ~
COUNTY: GRANITE & POWELL
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 18, 1983
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 328,383.15
CONTRACTOR: SWAN & SONS CONST., INC.
FROM (town): ANACONDA, MT
AWARD DATE: NOV. 30, 1982
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: JUNE 15, 1983
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE:
PROJECT MANAGER: C.W. HEGMAN
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 549-6491
ADDRESS: DEPT. OF HIGHWAYS
MISSOULA, MT

GENERAL: Pre-construction conference held in Missoula District Headquarters on January 6, 1983.

Contractor plans to start work on March 1, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 4, 1983

PROJECT NO.: F 24-1(6)16
PROJ. NAME: Potomac-East
LENGTH: 6.6
COUNTY: Missoula
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 92
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-23-82

CONTRACT AMOUNT: $ 577066.40
CONTRACTOR: Jim Gilman Exc.,
FROM (town): Butte, Mt.
AWARD DATE: March 5, 1982
DATE WORK STARTED: June 8, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-29-82
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Charles Hegmen
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-6491
ADDRESS: Box 7039
Missoula

GENERAL: The Final Estimate was submitted to Helena on January 21, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 4 1983

PROJECT NO.: RS 263-1(3)2
PROJ. NAME: Mullan Rd W. of Msla.
LENGTH: 0.3
COUNTY: Missoula
CONTRACT TIME: 90 Days
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 373 846.95
CONTRACTOR: Binkerd Const.
FROM (town): Hamilton, Mt.
AWARD DATE: 5-21-82
DATE WORK STARTED: 6-14-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 11-15-82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-15-82
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 543-8327
ADDRESS: Box 7039
Missoula, Mt.

GENERAL: The Final Estimate was submitted to Helena on January 26, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/83

PROJECT NO.: SMP 3199-82
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Mineral, Missoula & Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 11/19/82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 289,900.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): Columbia Falls
AWARD DATE: 10/29/82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 5/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

~~PROJECT MANAGER~~ Maint Sup'r: Todd
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 549-6491 Ext. 28
ADDRESS: Dept. of Highways
Missoula, Montana

GENERAL: The contractor has applied for the Air Quality Permits

Preconstruction conference is scheduled for February 2, 1983 at 10:00 AM.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 4, 1983

PROJECT NO.: I 90-1(57)39 U.1
PROJ. NAME: Sloway - Superior
LENGTH: 1092 FT.
COUNTY: Mineral
CONTRACT TIME: 410 W.D.
ORDER TO PROCEED DATE: 10/26/79
% COMPLETE: 100
% TIME USED: NA
NO. MEN EMPLOYED: NA
ACTUAL COMPLETION DATE: 8/25/82

CONTRACT AMOUNT: $6,532,574.74
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls
AWARD DATE: 10/2/79
DATE WORK STARTED: 10/26/79
~~PROBABLE~~ COMPLETION DATE: 8/25/82
NO. DAYS WORKED PER WEEK: NA
NO. SHIFTS PER DAY: NA
NO. HOURS PER SHIFT: NA

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/25/82

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: William Mozart
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-4491
ADDRESS: P.O. Box 7039
Missoula

GENERAL: The Final Estimate was submitted to Helena on January 7, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 4, 1983

PROJECT NO.: F 5-3 (11) 93
PROJ. NAME: KALISPELL - SOUTH
LENGTH: 16.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 10
% TIME USED: 43
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,143,985.90
CONTRACTOR: EMPIRE SAND & GRAVEL CO INC.
FROM (town): BILLINGS
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 9-1-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.P. ROTT
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5[illegible]
ADDRESS: [illegible]
KALISPELL, MT

GENERAL: NO WORK THIS PAST PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 4, 1983

PROJECT NO.: F DP 5-3(12)112 41 ft
PROJ. NAME: MAIN ST. 6 TH TO CENTER KAL.
LENGTH: 0.4 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 130 W. D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100 %
% TIME USED: 77 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-30-82

CONTRACT AMOUNT: $1,488,047.90
CONTRACTOR: PACK & COMPANY INC.
FROM (town): KALISPELL, MONT.
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-1-82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 12-1-82
EFFECTIVE OPENING DATE: 9-21-82
PROJECT MANAGER: E. PREDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 755-5717
ADDRESS: KALISPELL, MONTANA

GENERAL: THE FINAL ESTIMATE WILL BE SUBMITTED TO THE DISTRICT OFFICE FEBRUARY 4, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KAL-AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-4-83

PROJECT NO.: SMP 1899-82
CONTRACT AMOUNT: $ 203,375 00
PROJ. NAME: MAINT. STOCKPILES
CONTRACTOR: SCHELLINGER CONST CO INC
LENGTH: N/A
FROM (town): COLUMBIA FALLS, MT.
COUNTY: GLACIER LAKE FLATHEAD
AWARD DATE: 10-29-82
CONTRACT TIME: 85 W.D
DATE WORK STARTED:
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: 5-1-83
% COMPLETE: 28
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 16
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 5
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.P. ROAT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: DEPT OF HIGHWAYS
KALISPELL, MT

GENERAL: THE PRECONSTRUCTION CONFERENCE WAS HELD ON 1-10-83. WORK BEGAN ON 1-18-83 CRUSHING & STOCKPILING CRUSHED TOP SURFACING GR 4 A IN PIT NO 1520-15 NORTH OF KALISPELL. THIS WAS FINISHED ON 1-26-83. THEY ARE PRESENTLY CRUSHING THE SAME MATERIAL IN PIT NO 2410-46 AT SWAN RIVER SCALES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 4, 1983

PROJECT NO.: MBP 7-1(27)13 MBP 7-1(28)16 & NBP 7-1(29)49

PROJ. NAME: BRIDGE PAINTING

LENGTH: NA

COUNTY: RAVALLI

CONTRACT TIME: 9/1/83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 44,330.00

CONTRACTOR: RAINBOW PAINTING CO.

FROM (town): GREAT FALLS

AWARD DATE: NOVEMBER 30, 1982

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Mount

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE:

ADDRESS:

GENERAL: We have had no contact with the contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 4, 1983

BHF 7.2(7)95

PROJECT NO.: BHM 8113(2)

PROJ. NAME: MADISON ST. BR. HIGGINS AVE. BR.

CONTRACT AMOUNT: $ 769,227.50

CONTRACTOR: SLETTEN Const. Co.

LENGTH: NA

FROM (town): GREAT FALLS

COUNTY: MISSOULA

AWARD DATE: 9/30/81

CONTRACT TIME: 90 W.D.

DATE WORK STARTED: 5/25/82

ORDER TO PROCEED DATE: 10/21/81

PROBABLE COMPLETION DATE: 7/31/83

% COMPLETE: 44

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 76

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: MAART

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Dept. of Highways
Missoula, MT.

GENERAL: The project is shut down for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 4, 1983

MBF 8107 (8)

PROJECT NO.: MBP 24-1(10)27

PROJ. NAME: Bridge Painting

LENGTH: NA

COUNTY: Missoula

CONTRACT TIME: 7/1/83

ORDER TO PROCEED DATE: 11/19/82

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $69,696.00

CONTRACTOR: Bi L Painting

FROM (town): Missoula

AWARD DATE: 11/23/82

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491

ADDRESS: Dept. of Highways
Missoula, Mt.

GENERAL: We have had no word from the contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 4, 1983

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN ST.-STEVENSVILLE
LENGTH: 0.8
COUNTY: RAVALLI
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: Contract to be let FEBRUARY 24, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 4, 1983

PROJECT NO.: I 90-1(95)22
PROJ. NAME: DREXEL E. & W.
LENGTH: 6.2
COUNTY: MINERAL
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: _____
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____
ADDRESS: _____

GENERAL: Contract to be let February 24, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 4, 1983

PROJECT NO.: HES 5-2(17)67
PROJ. NAME: POLSON - BIG ARM
LENGTH: 0.4
COUNTY: LAKE
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: _____
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____
ADDRESS: _____

GENERAL: Contract to be let February 24, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 4, 1983

F 7-1(6) 43 U-1 & U-2

PROJECT NO.: FFF 7-1(2) 46 U-3

PROJ. NAME: HAMILTON-SO. (Net Sc. Section) HAMILTON - NO. (Sc. Section)

LENGTH: 3.5 & 0.3

COUNTY: RAVALLI

CONTRACT TIME: _____

ORDER TO PROCEED DATE: _____

% COMPLETE: _____

% TIME USED: _____

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ _____

CONTRACTOR: _____

FROM (town): _____

AWARD DATE: _____

DATE WORK STARTED: _____

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: _____

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____

ADDRESS: _____

GENERAL: Contract to be let February 24, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1983

PROJECT NO.: PMS 4140(6)U-1
PROJ. NAME: Inlaid Thermoplastic Pavement Marking
LENGTH: N/A
COUNTY: State Wide
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 0
% TIME USED: 13
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 73840.43
CONTRACTOR: Mark Rite Line Inc.
FROM (town): Billings
AWARD DATE: 7-27-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 6-10-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 543-8327
ADDRESS: Box 7039
Missoula, Mont.

GENERAL: The contractor has not started work yet. He plans to start in the Kalispell area when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1983

PROJECT NO.: RS 267-1(3)0 & M 8115(2)
PROJ. NAME: Rattlesnake Dr. & Lincoln Rd.
LENGTH: 0.9 Miles
COUNTY: Missoula
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 297,476.90
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: 11-30-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 7-22-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 543-8327
ADDRESS: Box 7039
Missoula, Mont

GENERAL: The contractor plans to start work on about February 14, 1983 on clearing & Grubbing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-83

PROJECT NO.: MBP 6-1(17)56
PROJ. NAME: Thompson River Bridge
LENGTH: 0
COUNTY: Sanders
CONTRACT TIME: complete 9-1-83
ORDER TO PROCEED DATE: 12-20-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 20,900 00
CONTRACTOR: Sunshine Painting & const.
FROM (town): Great Falls, Mt. 59405
AWARD DATE: 11-30-82
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Crumrine
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 755-5717
ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: No work will begin until May 1, 1983 & weather favorable to Bridge Painting

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-83

PROJECT NO.: MBPC-1(15)11 & (16)33
PROJ. NAME: Bull River & Beaver Creek Br's
LENGTH: 0
COUNTY: Sanders
CONTRACT TIME: Complete 7-1-83
ORDER TO PROCEED DATE: 11-14-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Gamache
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $ 16,500.00
CONTRACTOR: Sunshine Painting & Construction
FROM (town): Great Falls, Mt. 59405
AWARD DATE: 10-29-82
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: 6-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: No work will Beg in until May 1, 1983 if weather favorable to Bridge Painting

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-83

PROJECT NO. MBP1-1(12)6 & MBP1-1(13)11 CONTRACT AMOUNT: $103,000.00

PROJ. NAME: Yaak River & Kootenai River 8c3 CONTRACTOR: Sunshine painting & const

LENGTH: 0 FROM (town): Great Falls, Mt. 59405

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: Complete 9-1-83 DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK:

% TIME USED: 0 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Comache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: NO work will Begin until May 1, 1983 & Weather Favorable To Bridge Painting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-83

PROJECT NO.: NHBP 5-3(14)128 NHBP-1(10)45, NHBP 1-1(11)57 White Fish River Br's

PROJ. NAME: Libby Creek, Fisher River &

LENGTH: 0

COUNTY: Lincoln & Flathead

CONTRACT TIME: complete 9-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 39,990.00

CONTRACTOR: Sunshine Painting & Const

FROM (town): Great Falls, Mt. 59405

AWARD DATE: 11-30-82

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: 8-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Comadie

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways
Kalispell, Mt 59901

GENERAL: No work will begin until May 1, 1983 & weather favorable to Bridge Painting

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KAL. AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-4-83

PROJECT NO.: F 38-1 (3) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Col. Falls E & W. DATE WORK STARTED: _____

LENGTH: 4.7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: [illegible] TELEPHONE: 755-5[illegible]

NO. PERSONNEL ASSIGNED: [illegible] % COMPLETE: _____

NORTHWESTERN TEL - [illegible]
MONTANA POWER - (GAS) [illegible]
PP&L - [illegible] - [illegible]
PP&L - [illegible] - [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

PP&L CREWS [illegible] 4 DAYS THIS [illegible]
[illegible]

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-83

PROJECT NO.: RF 24-1 (2) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Potomac West DATE WORK STARTED: 1-31-83

LENGTH: 1.3 Miles ESTIMATED COMPLETION DATE: 2-18-83

DATE SUBMITTED TO DISTRICT: 2-2-83

PROJECT MANAGER: J. Williams TELEPHONE: 543-8327

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-83

PROJECT NO.: FF 5-1(01)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: De Smet- Evaro DATE WORK STARTED: _____

LENGTH: 5.5 Miles ESTIMATED COMPLETION DATE: 2-11-83

DATE SUBMITTED TO DISTRICT: 2-2-83

PROJECT MANAGER: C.W Hegman TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 25, 1983

PROJECT NO.: RS 508-1(4) DATE SURVEY AUTHORIZED: July 24, 1981

PROJ. NAME: Libby N/W DATE WORK STARTED: November 5, 1981

LENGTH: 10.5 Miles ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Kenneth Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MSLA
KALISPELL AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 4, 1983

PROJECT NO.: HES 5-3(15) 114 DATE SURVEY AUTHORIZED: 11-17-82

PROJ. NAME: NORTH OF KALISPELL DATE WORK STARTED: 12-6-82

LENGTH: 0.51 MILES ESTIMATED COMPLETION DATE: 2-11-83

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: G. P. BUTT TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 1-5 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 11/3/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1) 43 JACKSON NO	PL. MIX OVERLAY & WIDENING	Field Review	80	57	10/84
M 0299(4) ANACONDA URBAN STS	P.M.S. ~~OVERLAY~~ GRADING & DRAINAGE	PLAN IN HAND	0	8	12/84
S 549-1(1)0 WHITEHALL SO.	GRADING, GRAN. SURF. & PL. MIX BASE	PLAN IN HAND	0	0	—
F 86-1(5)3 BRIDGER CANYON RD	RECONSTRUCTION & SLIDE CORRECTION	PLAN IN HAND	0	50	—
F 50-2(14) 55 GALLATIN CANYON RD	PL. MIX OVERLAY	PLAN IN HAND	16	4.5	8/84
F 29-1(10)43 TWIN BRIDGES NO.	PL. MIX OVERLAY & WIDENING	PLAN IN HAND	64	29	11/84
F 47-1(1)0 ANACONDA - WM. SPRINGS	PL. MIX OVERLAY	PLAN IN HAND	56	36	11/84
RS 205-1( )0 THREE FORKS - BOZEMAN	PL. MIX OVERLAY & WIDENING	PLAN IN HAND	8	0	—
F 85-1(2)0 JACK RABBIT LANE	PL. MIX OVERLAY, GRADING & WIDENING	PLAN IN HAND	16	5	11/84
RS 411-1(2) SPRINGHILL RD	GRADING, GRAV. SURF. PL. MIX & OVERLAY	PLAN IN HAND	0	10	—
IR 90-4(2)230 HOMESTAKE PASS E & W	PL. MIX OVERLAY	PLAN IN HAND	0	0	6/83
IR 90-5( )256 CARDWELL EAST	PL. MIX OVERLAY	PLAN IN HAND	0	0	5/84
IR 90-6( )307 BOZEMAN NO. SIDE & E.	PL. MIX OVERLAY	PLAN IN HAND	0	0	6/84
IR 90-7( )340 MISSION INT. EAST	PL. MIX OVERLAY	PLAN IN HAND	0	0	7/84
— — — — — — — —	— — — — — — — —				

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 3, 1983

PROJECT NO.: ER 8-1(7)081 U2
PROJ. NAME: AVON-ELLISTON BRIDGE
LENGTH: 0.04 MILES
COUNTY: POWELL
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 118
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 11/5/82

CONTRACT AMOUNT: $ 691,830.90
CONTRACTOR: BEYER'S GEN. CONST., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 1/8/82
DATE WORK STARTED: 3/15/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/8/82
EFFECTIVE OPENING DATE: 10/6/82
PROJECT MANAGER: G. BUCKMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON JAN. 7, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: ER 8-1(8)081 #2 ER 8-2(23)081
CONTRACT AMOUNT: $221,964.00

PROJ. NAME: Flood Damage Repair Garrison & Mc Donald Pass
CONTRACTOR: Skinner Enterprises

LENGTH: 8.0 Miles
FROM (town): Helena, MT

COUNTY: Powell & Lewis & Clark
AWARD DATE: 4/1/82

CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 5/24/82

ORDER TO PROCEED DATE: 4/22/82
PROBABLE COMPLETION DATE: 6/15/83

% COMPLETE: 75
NO. DAYS WORKED PER WEEK: None This Period

% TIME USED: 91
NO. SHIFTS PER DAY: " " "

NO. MEN EMPLOYED: None this Period
NO. HOURS PER SHIFT: " " "

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Bettle
TELEPHONE: 494-3224 EXT. 29

NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: No work this period. Contractor Shut Down. Engineering Personell working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 3, 1983

PROJECT NO.: I 15-1 (27) 58 U-1
I 15-1 (34) 51 U-2

PROJ. NAME: Dillon-So. (So. Sect.)
Pipe Organ No. (No. Sect.)

LENGTH: 5.7 M/Lcs

COUNTY: Beaverhead

CONTRACT TIME: 200 W. D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 88

% TIME USED: 87

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,316,245.38

CONTRACTOR: Beyer's General Constructors Inc.

FROM (town): Butte, Montana 59702

AWARD DATE: 9-2-81

DATE WORK STARTED: 9-16-81

PROBABLE COMPLETION DATE: 5-6-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 683-6290

ADDRESS: Box 1342
Dillon, Montana 59725

GENERAL: There has been no construction on this project during this period. The Contractor has spent a few hours now & then weather permitting topsoiling Task Borrow No. 1.

Engineering crew has been working on final of this project and several other finals from different projects. Also working on a location at Wise River which is finished.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

I 15-1(27)58 U-2

PROJECT NO.: F 84-1(4)0

PROJ. NAME: DILLON-SOUTH (NO. SECT.) DILLON "I" CONN.

LENGTH: 3.1 MI.

COUNTY: BEAVERHEAD

CONTRACT TIME: 250 W.D.

ORDER TO PROCEED DATE: 4/16/82

% COMPLETE: 33

% TIME USED: 42

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 7,977,640.10

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3/5/82

DATE WORK STARTED: 4/19/82

PROBABLE COMPLETION DATE: NOV. '83

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: JIM FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-2078

ADDRESS: DILLON, MT.

GENERAL: PROJECT ON WINTER SHUTDOWN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Febuary 3, 1983

PROJECT NO.: I15-1(27)58 U2
CONTRACT AMOUNT: $ 7,977,640.10
PROJ. NAME: Dillon South (N. Sect.)
CONTRACTOR: Beyer General Construction Co.
LENGTH: 3.6 miles
FROM (town): Butte, Mt.
COUNTY: Beaverhead
AWARD DATE: March 5, 1982
CONTRACT TIME: 250 working days
DATE WORK STARTED: March 26, 1982
ORDER TO PROCEED DATE: April 16, 1982
PROBABLE COMPLETION DATE: October 28, 1983
% COMPLETE: 42
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 42
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. A. Wiebe
TELEPHONE: 683 4447
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 465

GENERAL: Bridges

Bridges over Poindexter Slough: no work. Separation at sta. 158 + 00.00: no work. Dillon Interchange: deck forming on span 1 and 2. Bridge over U.P.RR. at "A" line sta. 103 + 59.50: no work. Park Street Separation: no work. Project F 89-1(4)0 bridge over Blacktail Creek: no work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Febuary 3, 1983

PROJECT NO.: F 89-1(4)0 I15-1(27)58 U2

CONTRACT AMOUNT: $ 2,332,787.95 (bridges)

PROJ. NAME: Dillon South (N. Sect.)

CONTRACTOR: Beyers General Construction Co.

LENGTH: 3.6 miles

FROM (town): Butte, Mt.

COUNTY: Beaverhead

AWARD DATE: March 5, 1982

CONTRACT TIME: 250 working days

DATE WORK STARTED: March 26, 1982

ORDER TO PROCEED DATE: April 16, 1982

PROBABLE COMPLETION DATE: October 28, 1983

% COMPLETE: 42

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 42

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. A. Wiebe

TELEPHONE: 683 4447

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box 465
Dillon, Mt. 59725

GENERAL: Bridges

Percentage complete for these items are as follows: structure excavation type I 71 %, prebore 80 %, test pile 12" 66%, furnish pile 12" 70 %, drive pile 12" 80 %, test pile 14" 100 %, furnish pile 14" 100 %, drive pile 14" 100 %, reinforcing steel 23 %, class AD concrete 67 %, work bridge 75 %, bridge survey 40 %, 70 ft. prestressed beams type 4 100 %, 45 ft. type 4 beams 100 %, 95 ft. type 4 beams 100 %, 60 ft. type A beams 100 %, 75 ft. type A beams 100 %.

The structures are 42 % complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: I 15-3(29)160 U5
I 15-3(31)164
I 16 15-3(32)157 U2

PROJ. NAME: ~~BOULDER-WEST~~ BOULDER INT. REVISION ~~BASIN-EAST~~

LENGTH: 5.4 MI.

COUNTY: JEFFERSON

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 7-15-80

% COMPLETE: 98

% TIME USED: 95

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 12,424,462.39

CONTRACTOR: PETER KIEWIT SON'S CO.

FROM (town): SHERIDAN, WYO.

AWARD DATE: 7/15/80

DATE WORK STARTED: 8/11/80

PROBABLE COMPLETION DATE: 7/15/83

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: 10/29/82

PROJECT MANAGER: BILL BERK

TELEPHONE: 225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. BOX 26
BOULDER, MT. 59632

GENERAL: ALL ITEMS ARE COMPLETE EXCEPT THE FOLLOWING:

FENCE 99 %
SIGNING 99 %
SEEDING 50 %
CGFC 0 %
PAINT STRIPING 80 %
PLASTIC PAVEMENT MARKING 0 %

THIS WORK WILL BE COMPLETED WHEN WEATHER PERMITS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: 505 16(5)
PROJ. NAME: GOLDENSTEIN LANE
LENGTH: 0.2 MILES
COUNTY: GALLATIN
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 7/20/82
% COMPLETE: 100
% TIME USED: 79
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10/29/82

CONTRACT AMOUNT: $ 259,023.05
CONTRACTOR: WEST VALLEY CONST., INC.
FROM (town): ANACONDA, MT.
AWARD DATE: 6/30/82
DATE WORK STARTED: 7/7/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/1/82
EFFECTIVE OPENING DATE: 10/29/82
PROJECT MANAGER: R. BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-5074
ADDRESS: Box 1110
BOZEMAN, MT.

GENERAL: FINAL DATA WAS SUBMITTED TO HELENA ON 2/2/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: FR 29-1(8)0 U-1
PROJ. NAME: VIRGINIA CITY-WEST
LENGTH: 6.0 MI.
COUNTY: MADISON
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10/28/82

CONTRACT AMOUNT: $ 487,411.50
CONTRACTOR: JIM GILMAN EXCAVATING
FROM (town): BUTTE, MT.
AWARD DATE: 11/6/81
DATE WORK STARTED: 4/8/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/28/82
EFFECTIVE OPENING DATE: 8/19/82
PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 222-6028 (LIV.)
ADDRESS: BOX 1110
BOZEMAN

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 2-10-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/82

PROJECT NO.: FR 29-1(8)0 11-2
PROJ. NAME: Virginia City-Ennis
LENGTH: 7.7 Mi
COUNTY: MADISON
CONTRACT TIME: 70 DAYS
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 84
% TIME USED: 79
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 761,097.65
CONTRACTOR: Kowitz Contracting Inc
FROM (town): Lewistown
AWARD DATE: 5/21/82
DATE WORK STARTED: 8/11/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 222-6028
ADDRESS: Box 1110
Bozeman 59715

GENERAL: Shutdown for Winter. Work To be completed includes Seal & Cover, Striping And Seeding & Fert. 2 men working on Final

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: F 29-4(7) 84
PROJ. NAME: Harrison Ave.-Butte
LENGTH: 3.1 Miles
COUNTY: Silver Bow
CONTRACT TIME: 110 W. D.
ORDER TO PROCEED DATE: 1/18/83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 05
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,152,024.82
CONTRACTOR: Jim Gilman Excavating, Inc.
FROM (town): Butte, MT
AWARD DATE: 10/29/82
DATE WORK STARTED: 1-31-83
PROBABLE COMPLETION DATE: 10/21/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 494-3224 Ext. 29
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Construction layout and staking is in progress. Mainline ("B" Line) & plus Connection Approach L's are 100% run & referenced. Offset & R/W lines remain run at 2 miles complete. Bench Marks are 100% complete. Sign post lengths have been checked out & a firm list has been submitted to the contractor for fabrication. Utility relocation is 90% complete. The Contractor plans to start crushing aggregate the first week in February.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

FR 50-2(9)89

PROJECT NO.: F86-1(12)1
PROJ. NAME: BRIDGER DRIVE MAIN ST.
LENGTH: 1.3 & 0.9 MI.
COUNTY: GALLATIN
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 90
% TIME USED: 82
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 450,667.75
CONTRACTOR: LONG CONST. CO., INC
FROM (town): BILLINGS, MT.
AWARD DATE: 5/21/82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6/30/82
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 586-5071
ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: SEAL & COVER IS ALL THAT REMAINS TO COMPLETE THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: IR 90-4(33)206
PROJ. NAME: OPPORTUNITY - BUTTE
LENGTH: 12.7 MI.
COUNTY: DEER LODGE & SILVER BOW
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 10/20/82
% COMPLETE: 20
% TIME USED: 19
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $2,930,748.02
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9/23/82
DATE WORK STARTED: 11/1/82
PROBABLE COMPLETION DATE: 9/30/83
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: PROJECT ON WINTER SHUTDOWN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 3, 1983

PROJECT NO.: I-90-7(37)350 U-1
PROJ. NAME: Springdale - Big Timber West Section
LENGTH: 4.8
COUNTY: Park & Sweetgrass
CONTRACT TIME: 230 W.D.
ORDER TO PROCEED DATE: 3-3-81
% COMPLETE: 99
% TIME USED: 85
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,790,026.97
CONTRACTOR: Wickens Bros.
FROM (town): Lewistown, Mont.
AWARD DATE: Feb. 24, 1981
DATE WORK STARTED: March 11, 1981
PROBABLE COMPLETION DATE: 4-30-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 0-2

TELEPHONE: 222-7085
ADDRESS: 1122 West Front
Livingston, Montana 59047

GENERAL: Field notes in Butte District office being checked. Office work on final estimate is 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 3, 1983

PROJECT NO.: I-90-7(32)350 U-2
PROJ. NAME: Springdale - Big Timber
LENGTH: 3.2
COUNTY: Sweetgrass
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: April 1, 1982
% COMPLETE: 64
% TIME USED: 73
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3156,442.68
CONTRACTOR: McTatyre Construction
FROM (town): Great Falls
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: ——
NO. SHIFTS PER DAY: ——
NO. HOURS PER SHIFT: ——

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 0-5

TELEPHONE: 222-7085
ADDRESS: 1122 West Front
Livingston, Montana 59047

GENERAL: No Work on the project this past newsletter period. Survey crew spent some time on project remeasuring uncl. borrow areas. Notes sent to Helena for yardage run.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/82
(STRUCTURE ONLY)

PROJECT NO.: I 90-7(37)350 U-2
PROJ. NAME: SPRINGDALE-DG TIMBER (WEST SEC.)
LENGTH: 0.015 MI. (STRUCTURE)
COUNTY: SWEET GRASS
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/1/82
% COMPLETE: 100 (STRUCTURE)
% TIME USED: 73
NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $254,762.84 (SPLIT 03)
CONTRACTOR: MC INTYRE CONST.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4/1/82
DATE WORK STARTED: 4/26/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 10/12/82 (STRUCTURE)
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JERRY BRANUM
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 222-7085
ADDRESS: 1122 WEST FRONT
LIVINGSTON, MT. 59047

GENERAL: THERE ARE TWO MEN WORKING ON FINAL NOTES AS TIME PERMITS BETWEEN BRIDGE INSPECTION DUTIES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: I-90-7(46)340
PROJ. NAME: MISSION SLIDE COR.
LENGTH:
COUNTY: PARK Co
CONTRACT TIME: 40 W.D
ORDER TO PROCEED DATE: 6/15/82
% COMPLETE: 99
% TIME USED: 80
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 338,338.60
CONTRACTOR: BALTRUSCH Constr
FROM (town): HAVRE MT
AWARD DATE: MAY 21, 1982
DATE WORK STARTED: 6/14/82
PROBABLE COMPLETION DATE: 4/30/83
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JOHNSON
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 222-6028
ADDRESS: LIVINGSTON, MT
BOX 1110 - BOZEMAN MT.

GENERAL: No work was performed on this project this last Reporting period All items are 100% complete with only fencing to be completed. No personnel were assigned to this project with all completed items Field And District checked.
ENG PERSONNEL ARE ASSIGNED TO UTILITY INSPECTION AND Topography on VARIOUS projects

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-83

PROJECT NO.: SMP 0199-82
PROJ. NAME: Maint. Stock Piles
LENGTH: Stock Piles Various
COUNTY: 4 Counties
CONTRACT TIME: 80 Days
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 17.3 %
% TIME USED: 22.5 %
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $197,125.00
CONTRACTOR: Dugdale Const. Co.
FROM (town): Butte, Mont.
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-3-83
PROBABLE COMPLETION DATE: 5-20-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 782-1797
ADDRESS: 1940 "C" ST.
Butte

GENERAL:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: RS-BRS-DP 280-1(5)11
PROJ. NAME: YORK BRIDGE
LENGTH: ~~0.2~~ MILES
COUNTY: LEWIS & CLARK
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: 5-20-81
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 3,414,979.34
CONTRACTOR: PETER KIEWITT SONS, Co.
FROM (town): BILLINGS, MT.
AWARD DATE: 3/30/81
DATE WORK STARTED: 4/29/81
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 10-22-82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-22-82
EFFECTIVE OPENING DATE: 10-22-82
PROJECT MANAGER: AL REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 449-3031
ADDRESS: HELENA, MT.

GENERAL: FINAL DATA WAS SUBMITTED TO HELENA ON 1-20-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-83

PROJECT NO.: RS 284 2(3) 15 U-1
PROJ. NAME: Canyon ferry SE
LENGTH: 00 Miles
COUNTY: Broadwater
CONTRACT TIME: 50
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 82
% TIME USED: 70
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 144,711.95
CONTRACTOR: "SK" Const. Inc.
FROM (town): Missoula, Montana
AWARD DATE: July 27, 82
DATE WORK STARTED: 9-21-82
PROBABLE COMPLETION DATE: 4-1-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 449-3031
ADDRESS: Helena

GENERAL:

No work by contractor

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE 2210

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-83

PROJECT NO.: SHP 0299-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: NONE
COUNTY: BIG HORN, GALLATIN & PARK
CONTRACT TIME: 98
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 3.85 %
% TIME USED: 27.6 %
NO. MEN EMPLOYED: NONE
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 294,370.00
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 12-1-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.J. COUGHLIN
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: THERE WAS NO WORK DONE ON SUBJECT PROJECT IN THE MONTH OF JANUARY.

AS OF 1-28-83 2727.45 TONS HAVE BEEN HAULED IN TO THE BOZEMAN MDOH MAINTENANCE YARD.

MATERIAL CRUSHED AND HAULED IS CTS 1/2"

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: SR-540-1(2)7
PROJ. NAME: EAST RIVER ROAD
LENGTH: 10.3 MILE
COUNTY: PARK CO.
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 87
% TIME USED: 60
NO. MEN EMPLOYED: NONE
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $698,325.40
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS, MT
AWARD DATE: July 27, 1982
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 7-1-82
NO. DAYS WORKED PER WEEK: NONE
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JOHNSON
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 222-6028
ADDRESS: LIVINGSTON MT
BOX 1110 - BOZEMAN MT.

GENERAL: No work was performed on this project the past month. This project is on winter Suspend with only Seal & Cover operations to be completed. All Notes And Supporting data for items Complete have been field And District checked. ENG personnel are assigned To utility Inspection on Various projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 3, 1983

PROJECT NO.: M 1201 (3)
PROJ. NAME: 19th Ave - Bozeman
LENGTH: 0.5 Miles
COUNTY: Gallatin
CONTRACT TIME: 90 W. D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: -
ACTUAL COMPLETION DATE: 10-15-82

CONTRACT AMOUNT: $ 1,005,376.40
CONTRACTOR: Long Const. Co., Inc.
FROM (town): Billings, MT.
AWARD DATE: 2-4-82
DATE WORK STARTED: 4-21-82
PROBABLE COMPLETION DATE: -
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-26-82
EFFECTIVE OPENING DATE: 10-1-82
PROJECT MANAGER: Olson
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Montana

GENERAL: Engineer is currently re-constructing the notes For this project due to the fact that the notes were lost.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: M 1212 (4) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Kagy Blvd. - 3rd - 19th DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-28-83

PROJECT NO.: RRS 4138 (54) DATE SURVEY AUTHORIZED: 1-18-83

PROJ. NAME: RR-xing Markings DATE WORK STARTED: 1-25-83

LENGTH: Various Locations ESTIMATED COMPLETION DATE: 2-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SPRINGHILL RD. DATE WORK STARTED: No Crew Assigned

LENGTH: 6.3 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 3, 1983

PROJECT NO.: M 0299(4) DATE SURVEY AUTHORIZED: 1/27/78

PROJ. NAME: Ana Urban Sts. DATE WORK STARTED: No Crew Assigned

LENGTH: 0.66 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 2/3/83

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: S 278-1(1) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Jackson No. DATE WORK STARTED: No Crew Assigned

LENGTH: 7.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 2/3/83

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: RS 205-1()0 DATE SURVEY AUTHORIZED: 12/82

PROJ. NAME: Belgrade-Bozeman DATE WORK STARTED: No Crew Assigned

LENGTH: 8.2 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-28-83

PROJECT NO.: HES 86-1(6)1 DATE SURVEY AUTHORIZED: 11-17-82

PROJ. NAME: Intersection Fap 86 & FAS 536 DATE WORK STARTED: 12-16-82

LENGTH: 0.39 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 1-26-83

PROJECT MANAGER: Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: IR 90-4( )230 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: Homestake E & W DATE WORK STARTED: No Crew Assigned

LENGTH: 10 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: IR 90-5(44)149-256 DATE SURVEY AUTHORIZED: 10/22/82

PROJ. NAME: WHITEHALL - CARDWELL DATE WORK STARTED: 11/16/82

LENGTH: 8 MI. ESTIMATED COMPLETION DATE: Nov. 1984

DATE SUBMITTED TO DISTRICT: 2/3/83

PROJECT MANAGER: JACK ERICKSON TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: IR 90-5( )256 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: CARDWELL EAST DATE WORK STARTED: No Crew Assigned

LENGTH: 7 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2 (8) 71 Belt - East and West	Slope Flattening PMBS Overlay	Final P.I.H.	0	90	1-15-83
RF 60-2 (3) 91 Great Falls - East	Grade, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	16	21	9-1-83
FR 24-3 (3) 76 Rogers Pass - E (EastSection)	Widen, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	103	20	6-30-83
FR 24-3 (3) 76 Rogers Pass-E(West Section)	Widen, Gravel, Surf., PMBS	Field Review	0	5	4-1-84
F 1-4 (1) 280 Shelby - East	Widen, Slope Flattening PMBS	Final P.I.H.	152	70	8-31-83
RS 236-2 (1) 65 Big Sandy - South	Grade, Gravel Surf.	Prelim. P.I.H.	0	0	10-1-83
RS 348 (18) 5 Mi. So.-Ft.Benton South	Grade, Gravel Surf., PMBB	Prelim. P.I.H.	0	40	12-30-83
F 3-1 (6) 8 Sun River Jct. - North	PMBS Overlay Minor Widening	Final P.I.H.	0	5	7-15-83
F 1-4 (5) 271 Shelby - West	PMBS Overlay	Contract Plans	120	100	1-17-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 4,1983

PROJECT NO.: Structure Inventory

PROJ. NAME: abd Inspection

XXXXXX: ON SYSTEM

XXXXXX: Great Falls Division

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE: 14

% TIME USED:

NO. MEN EMPLOYED: 2 part time

ACTUAL COMPLETION DATE:

Numberof Structures XXXXXXXXXXXXXXX ~~238~~ 250

XXXXXXXX: Completed 34

XXXXXXXX: Remaining 216

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Tony Tomich

TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Box 1359
Gt. Falls,MT. 59403

GENERAL: The off system inspection was completed this ~~past~~ reporting period. There have been 2 persons working part time inspecting structures.
~~XXXXXXXXXXXXXXXXXXXXXXXXXX~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: IR 15-8(39) 351
PROJ. NAME: Shelby - North & South
LENGTH: 16.795 Miles
COUNTY: Toole
CONTRACT TIME: 140 Working Days
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 80
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-28-82

CONTRACT AMOUNT: $ 5,734,987
CONTRACTOR: Duininck Bros. & Gilchrist
FROM (town): Prinsberg, Mn.
AWARD DATE: 2-4-82
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-8-82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sam Hatty
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 434-2022
ADDRESS: Dept. of Highways
P.O. Box 861, Shelby, Mt.

GENERAL: The Final Estimate & Supporting Data was forwarded to Helena on January 31, 1983. This is the final report.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: FR 1-3(5)198

CONTRACT AMOUNT: $ 908,253.20

PROJ. NAME: Glacier Co. Line East

CONTRACTOR: Konitz Cont. Inc.

LENGTH: 6.7 miles

FROM (town): Lewistown, Mt.

COUNTY: Glacier & Flathead

AWARD DATE: 9-30-81

CONTRACT TIME: 25+17 W.D.

DATE WORK STARTED: 6-30-82

ORDER TO PROCEED DATE: 10-21-81

PROBABLE COMPLETION DATE: 7-15-83

% COMPLETE: 95

NO. DAYS WORKED PER WEEK:

% TIME USED: 95

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER:

TELEPHONE: 434-2022

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept of Highways
Box 861, Shelby, Mt.

GENERAL: Work suspended for winter. Engineering crew working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: FR 1-7(1) 404
PROJ. NAME: Chinook - East
LENGTH: 9.8 Miles
COUNTY: Blaine
CONTRACT TIME: 70 + 15 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 100%
% TIME USED: 93%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-21-82

CONTRACT AMOUNT: $ 1,044,440.80
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 9-30-81
DATE WORK STARTED: 10-9-81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-27-82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 265-6821
ADDRESS: Dept. of Highways
Havre, Mt.

GENERAL: The Final Estimate & Supporting Data were forwarded to Helena on January 17, 1983. This is the final report.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: HES 3-1(4)0
PROJ. NAME: Overhead Flasher-Vaughn
LENGTH: N/A
COUNTY: Cascade
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 7/1/82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $7,936.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: June 30, 1982
DATE WORK STARTED: --
PROBABLE COMPLETION DATE: 5/13/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Contractor has advised receipt of all material and will begin installation dependant upon the weather.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: F 3-1(5) 2
PROJ. NAME: Sun River Jct. E.&W.
LENGTH: 7.5 Miles
COUNTY: Cascade
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: April 22, 1982
% COMPLETE: 100
% TIME USED: 43
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 680,283.75
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: April 1, 1982
DATE WORK STARTED: July 21, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: Nov. 10, 1982
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: November 16, 1982
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, Mt.

GENERAL: The Final Estimate and Supporting Data were submitted to the District office on January 7, 1983 and will be forwarded to Helena on February 7, 1983.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/7/83

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: September 1, 1983
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
Contractor plans to work 9 hr. shifts beginning Feb. 7, 1983.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor began limited work operations 2-1-83 installing sub-drain sta. 1006 + 75 to sta. 1100 + 66. Five men working 8 hr. shifts and plans are to begin working 9 hr. shifts beginning February 7, 1983.

Equipment consists of 1-cat & dozer, 1-backhoe, 2-pickups and 1-boom truck.

There are no plans to expand any operations till warmer weather.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1983

PROJECT NO.: F-3-2(8)19 Bridge Only

CONTRACT AMOUNT: $ See road

PROJ. NAME: Fairfield -E&W Sub-

CONTRACTOR: Sletten Construction Company

LENGTH: 5.0 miles

FROM (town): Great Falls

COUNTY: Cascade & Teton

AWARD DATE: See road

CONTRACT TIME: See road

DATE WORK STARTED: N/A

ORDER TO PROCEED DATE: See road

PROBABLE COMPLETION DATE: July 15,1983

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: See road

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Brown

TELEPHONE: None

NO. OF ENG. PERSONNEL EMPLOYED: 0-2

ADDRESS: P.O. Box 1359
Great Falls, Mt.

GENERAL: No work by sub- contractor, Sletten Construction Company as they plan to start work after Hilde Construction has placed bridge end fills for structures this spring.

Meeting held at bridge site station 972 ± to talk about moving bridge 6.0 feet back on line. Brown, Hammerbacker, and Greenfield Irrigation Engineer were present.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 4,1983

PROJECT NO.: EHF 10-1(4)2
PROJ. NAME: Overlay 15th St. Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 789,498.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Gt. Falls
AWARD DATE: 9-23-82
DATE WORK STARTED: -------
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 452-2361
ADDRESS: Box 1359
Gt. Falls MT 59403

GENERAL: The work willnot begin until spring.

The adverse weather during winter would not omly hinder an efficient operation but would cause detour and traffic problems. The delay was requested by the contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1983

PROJECT NO.: F 24-3(5) 100
PROJ. NAME: Rogers Pass-East Middle Sect.
LENGTH: 8.5 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working days.
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 3
% TIME USED: 0
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Mont.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: C. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 562-3888
ADDRESS: Dept. of Highways
Augusta, Montana

GENERAL: Construction layout and staking is in progress. 8.5 miles of center line are run and referenced; 8.5 miles of R/W are completed; bench levels are 100% complete; 3.6 miles of staking are complete.

Sub-contractor Birkenbuel is installing temporary fence. Temporary fence is 52% complete.

The project is under winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 4,1983

PROJECT NO.: F60-2(5) 92 U1
PROJ. NAME: Warden Bridge
LENGTH: 1,046.87 -- 0.198 MI.
COUNTY: Cascade
CONTRACT TIME: 3104 13
ORDER TO PROCEED DATE: April 16,1981
% COMPLETE: 99.9
% TIME USED: 85
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,792,966.20
CONTRACTOR: Sletten Constr. Co.
FROM (town): Great Falls
AWARD DATE: Janaury 23,1981
DATE WORK STARTED: Feb. 12,1983
PROBABLE COMPLETION DATE: 4-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T.C. Tomich
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361
ADDRESS: Box 1359
Gt. Falls MT. 59403

GENERAL: The project has been shut down for the winter with some cleanup and seeding remaining. Items and their percentages of completion are 100% except for cleanup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 7, 1983

PROJECT NO.: HES 60-2(6)91 HES 60-2(11)91 U-1

PROJ. NAME: Lighting & Signals on 10th Ave. So.

LENGTH: 29 Blocks - Street Lights Various Intersections-Signals

COUNTY: Cascade

CONTRACT TIME: 6-15-83 Completion Date

ORDER TO PROCEED DATE: Dec. 20, 1982

% COMPLETE: None

% TIME USED:

NO. MEN EMPLOYED: None

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corporation

FROM (town): Great Falls, Mt.

AWARD DATE: November 30, 1982

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 6-15-83

NO. DAYS WORKED PER WEEK: None

NO. SHIFTS PER DAY: None

NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 453-0422

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The majority of the equipment and material to be incorporated in the project has been approved. Conduit samples have been submitted and are approved. The pre-construction conference was held February 3, 1983 in Great Falls. The contractor expects to begin work on the project the first part of March, or when weather permits. Cascade Electric will be a sub-contractor and will install the conduit and electrical wire.

A 4-man engineering crew has staked the majority of the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 19

PROJECT NO.: ER 60-2(13)031

PROJ. NAME: Belt Creek X-ing US 87&89

LENGTH: 0.0 Miles

COUNTY: Cascade

CONTRACT TIME: 45 W.D.

ORDER TO PROCEED DATE: Sept. 27, 1982

% COMPLETE: 1

% TIME USED: 31

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 113,006.00

CONTRACTOR: Goodman Construction Co.

FROM (town): Billings, Mt.

AWARD DATE: Sept. 24, 1982

DATE WORK STARTED: Nov. 2, 1982

PROBABLE COMPLETION DATE: April 15, 1983

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Enderson

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 453-2573

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Work suspended temporarily. Plans are to resume as soon as favorable weather permits. Items and percentages complete are as follows: Traffic Control - Devices - 5% and Embankment In Place - 3%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: ER 226-1(2) 081 U-1 & 2
PROJ. NAME: Belt Cr. & Bird Cr. 330
LENGTH:
COUNTY: Cascade
CONTRACT TIME: 25 Working Days
ORDER TO PROCEED DATE: Aug. 25, 1982
% COMPLETE: 100%
% TIME USED: 100%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-8-82

CONTRACT AMOUNT: $ 50,087.90
CONTRACTOR: Swan & Sons Const., Inc.
FROM (town): Anaconda, Mt.
AWARD DATE: August 24, 1982
DATE WORK STARTED: Sept. 20, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Nov. 11, 1982

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Gt. Falls, Mt.

GENERAL: Final Estimate and Supporting Data were forwarded to Helena on January 21, 1983. This is the final report.

M.R. Backney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 4, 1983

PROJECT NO.: RS 233-1(4)9
PROJ. NAME: St. Joe Road
LENGTH: 5.8 Miles
COUNTY: Hill
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 8%
% TIME USED: 28%
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 726,129.28
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Oct. 25, 1982
PROBABLE COMPLETION DATE: July 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

ACTING PROJECT MANAGER: Gerald W. Stabio
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 265-6821
ADDRESS: Box 592
Havre, MT. 59501

GENERAL: Project is in seasonal shut down.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1983

PROJECT NO.: TQS 236-1(3)49 U-1 & U-2
PROJ. NAME: Winifred - Big Sandy
LENGTH: 1.4 Miles
COUNTY: Fergus & Chouteau
CONTRACT TIME: 250 + 11 W.D.
ORDER TO PROCEED DATE: Aug. 18, 1980
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: Jan. 10, 1983

CONTRACT AMOUNT: $ 3,311,034.38
CONTRACTOR: Morgen & Oswood
FROM (town): Great Falls
AWARD DATE: July 29, 1980
DATE WORK STARTED: Sept. 11, 1980
PROBABLE COMPLETION DATE: Jan. 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Jan. 10, 1983

EFFECTIVE OPENING DATE: Nov. 11, 1982

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 1-6

TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
Havre, Mt. 59501

GENERAL: All construction items are 100% complete. Engineering personnel are engaged in putting the Final out.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feburary 2,1983

PROJECT NO.: RS-BRS-330-1(5)1
PROJ. NAME: Ulm Bridge & Approaches
LENGTH: 0.5
COUNTY: Cascade
CONTRACT TIME: 233 W/D
ORDER TO PROCEED DATE: 12-1-81
% COMPLETE: 75
% TIME USED: 50
NO. MEN EMPLOYED: 4 to6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,861,841.20
CONTRACTOR: Sletten Construction Company
FROM (town): Great Falls
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Brown-Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0-2

TELEPHONE: None- 453-2573
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Deck forming is 95% completed to date. The contractor plans on finishing the forming this week, and begin placing deck steel next week, weather permitting. The bridge as a whole is about 86 % complete and road approaches remain the same at 21% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: RS-BRS 330-1(5)1
PROJ. NAME: Ulm Bridge Approaches
LENGTH:
COUNTY:
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 21
% TIME USED: (See Bridge Report)
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Swan & Sons Const.
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Work by Sub-Contractor will resume upon completion of structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: SR 365-1(3) 0
PROJ. NAME: Brady - East
LENGTH: 7.0 Miles
COUNTY: Pondera
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 100%
% TIME USED: 69%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-8-82

CONTRACT AMOUNT: $ 1,496.641.89
CONTRACTOR: Duininck Bros. & Gilchrist
FROM (town): Prinsburg, Mn.
AWARD DATE: 9-30-81
DATE WORK STARTED: 10-9-81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-15-82

EFFECTIVE OPENING DATE:

PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: Final Estimate & Supporting Data will be forwarded to Helena on February 4, 1983.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1983

m

PROJECT NO.: RS-BRS-565-1(3)0
PROJ. NAME: Simms- North Bridge only
LENGTH: 1.1 miles
COUNTY: Cascade & Teton
CONTRACT TIME: See road
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 62
% TIME USED: See road
NO. MEN EMPLOYED: 0-11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 486,280.20 (Bridge Portion)
CONTRACTOR: McIntrye Construction Company
FROM (town): Great Falls
AWARD DATE: See road
DATE WORK STARTED: 11-5-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Brown
NO. OF ENG. PERSONNEL EMPLOYED: 0-3

TELEPHONE: None
ADDRESS: P.O. Box 1359
Great Falls, Mt.

GENERAL: All sub-structure concrete has been placed. Beams are all set and plates welded. Both backwalls are formed and deck about 75% formed to date. Contractor anticipates placing deck steel when the deck forming is completed, weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/7/83

PROJECT NO.: RS-BRS 565-1 (3) 0
PROJ. NAME: Simms-North
LENGTH: 1.1 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: October 18, 1982
% COMPLETE: 26
% TIME USED: 13
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 920,779.66
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: September 24, 1982
DATE WORK STARTED: October 12, 1982
PROBABLE COMPLETION DATE: August 1, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor closed down till spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: PMS 4140(61) Unit 2
PROJ. NAME: Statewide-Inlaid Plastic Pavement Markings
LENGTH: N/A
COUNTY: Various
CONTRACT TIME: 45 + 18 W.D.
ORDER TO PROCEED DATE: 8/17/82
% COMPLETE: 100
% TIME USED: 79
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11/9/82

CONTRACT AMOUNT: $70,292.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: 7/27/82
DATE WORK STARTED: 10/6/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/9/82

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Due to a claim filed by Contractor, the Final Estimate and Supporting Data is being held at the Great Falls District pending the outcome.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 7, 1983

PROJECT NO.: SMP 0899-82
PROJ. NAME: Maintenance Stockpiles
LENGTH: 4 Pits
COUNTY: Chouteau, Lewis&Clark & Cascade
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Nov. 19, 1982
% COMPLETE: 47
% TIME USED: 36
NO. MEN EMPLOYED: 8 to 21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 248,465.00
CONTRACTOR: Clark Brothers Contractors
FROM (town): Victor, Mt.
AWARD DATE: October 29, 1982
DATE WORK STARTED: January 13, 1983
PROBABLE COMPLETION DATE: March 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The contractor has completed crushing, has constructed the stockpile adjacent to the pit, but must still haul aprox. 5,000 ton of material to the Bowman's Corner stockpile, at pit no. 2550-37. Crushing and stockpiling for pit no. 0810-31 is complete and the contractor is moving and setting-up at pit no. 0750-53. The contractor has been engaged in and has completed drilling and blasting in the quarry at pit no. 0750-53. All Air Quality permits and Reclamation Plans have been approved.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: SMP 1899-82

PROJ. NAME: MAINTENANCE STRIPES

LENGTH:

COUNTY: GLACIER, LAKE & FLATHEAD

CONTRACT TIME: 85 WD.

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER:

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 434-2022

ADDRESS: DEPT OF HIGHWAYS
BOX 861, SHELBY, MT.

GENERAL: NO WORK THE PAST REPORTING PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1983

PROJECT NO.: SMP 3699-82 Pit No. 0310-09

PROJ. NAME: Stockpile - Various

LENGTH:

COUNTY: Blaine

CONTRACT TIME: 75 W.D.

ORDER TO PROCEED DATE:

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 245,425.00

CONTRACTOR: Francis Muggli, Inc.

FROM (town): Glasgow

AWARD DATE: 10-29-82

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER:

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 265-6821

ADDRESS: P.O. Box 592
Havre, MT. 59501

GENERAL: There was no work during this reporting period. Property Line has been established and Cross Sections completed. This Project is being handled through another District; so this will be our Final Report unless other work is assigned.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Great Falls-South Arterial DATE WORK STARTED: 12/10/81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45

(No work performed this period)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: ES 409-1(1)0 DATE SURVEY AUTHORIZED: 1-14-83

PROJ. NAME: CHESTER N.W. DATE WORK STARTED: 1-24-83

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 4-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 7 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1983

PROJECT NO.: RS 240-1(1)11 DATE SURVEY AUTHORIZED: 3-1-82

PROJ. NAME: Chinook - Cleveland DATE WORK STARTED: 10-29-82

LENGTH: 14.2 Miles ESTIMATED COMPLETION DATE: Mar. 1, 1983

DATE SUBMITTED TO DISTRICT: _____

ACTING PROJECT MANAGER: Gerald W. Stabio TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1983

PROJECT NO.: RS 236-2(1)65 DATE SURVEY AUTHORIZED: 12-27-79

PROJ. NAME: Big Sandy - South DATE WORK STARTED: 1-21-80

LENGTH: 11.9 ESTIMATED COMPLETION DATE: 1-26-83

DATE SUBMITTED TO DISTRICT: 1-26-83

ACTING PROJECT MANAGER: Gerald W. Stabio TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: F 58-1(3) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: HUDSON BAY DIVIDE-SC DATE WORK STARTED: 10-24-80

LENGTH: 4.2 ± ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: 453-2022

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 13

ON SUSPEND WORK STATUS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1983

PROJECT NO.: RF 24-3(3)76 DATE SURVEY AUTHORIZED: Dec. 16, 1982
Rogers Pass-East-West Sect.

PROJ. NAME: Aerial Photo Survey DATE WORK STARTED: Jan. 7, 1983

LENGTH: 5.5 Miles ESTIMATED COMPLETION DATE: Feb. 15, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31,1983

PROJECT NO.: RF 24-3(3)76 DATE SURVEY AUTHORIZED: Dec. ~~14~~ 15, 1983

PROJ. NAME: Rogers Pass-East-East Section Flat Creek-Bridge Location DATE WORK STARTED: Dec. 17,1982

LENGTH: .4 miles ESTIMATED COMPLETION DATE: Jan. 6, 1983

DATE SUBMITTED TO DISTRICT: Jan. 7, 1983

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1983

PROJECT NO.: FR 10-3(4)91 DATE SURVEY AUTHORIZED: 1-25-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 1-28-82

LENGTH: 13.6 ESTIMATED COMPLETION DATE: Apr. 1983

DATE SUBMITTED TO DISTRICT: _____

ACTING PROJECT MANAGER: Gerald W. Stabio TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 20%

(Additional Work Requested)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: BR 9037(9) DATE SURVEY AUTHORIZED: 1-7-83

PROJ. NAME: DRY FORK MARIAS RIVER DATE WORK STARTED: NOT STARTED

LENGTH: 0.5 ± MILES ESTIMATED COMPLETION DATE: 5/1/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: 453-2022

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Miles ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 7%

(No work performed this period)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

RECEIVED

1983

CONSTRUCTION BUREAU

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 31, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F1-10(10)648 Bainville-West	PMS Overlay	PIH	0	0	3/31/83
FR2-1(3)34 Locate-East	PMS Overlay	Submitted To Helena	32	100	1/31/83
F20-2(1)33 Savage-Crane	Gr, Gravel, PMS, Drain	PIH	0	73	7/15/83
F22-3( )81 Culbertson-North	PMS Overlay	P.I.H.	0	0	4/29/83
F23-1(2)7 Miles City Sr. (So. Sect.)	Widen & PMS Overlay	PIH	0	1	12/31/83
RE25-1(2)46 Missouri R. Near Wolf Point	Gr. Gravel, PMS Drain	Public Hearing	0	1	12/31/83
F26-1(1)3 Sidney-N. Dak. Line	Gr, Gravel, PMS, Drain	Public Hearing	0	5	12/31/83
RS245-1(1)0 Jordan-Northwest	PMS Overlay & Gravel Surf.	PIH	28	5	9/30/83
RS258-1(1)0 Reserve-East	PMS Overlay	Submitted To Helena	71	90	3/15/83
RS344-1(2)15 Enid-West	Gr, Gravel, PMS, Drain	Final P.I.H.	104	27	4/15/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 01-31-83

PROJECT NO.: FR1-16(8)626
PROJ. NAME: Brockton-East
LENGTH: 13 Miles
COUNTY: Roosevelt
CONTRACT TIME: 90
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,650,279.00
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings
AWARD DATE: 09-24-82
DATE WORK STARTED: 12-13-82
PROBABLE COMPLETION DATE: 09-01-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT 59201

GENERAL: Crushing & stockpiling of Top Surf 3/4" Gr 2A, Cover Mat. 1/2" Gr 2A & Plant Mix Mat Gr B is 100% complete. Selected Surf 4" Gr 1 was also stockpiled. Completed 01-22-83. Construction layout is 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 28, 1983

PROJECT NO.: FR 17-1(1) 3
PROJ. NAME: NASHUA-SOUTHWEST
LENGTH: 8.9 MILES
COUNTY: VALLEY
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 46
% TIME USED: 59
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,393,231.45
CONTRACTOR: HILDE CONSTR. CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-17-82
PROBABLE COMPLETION DATE: 06-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PAST PERIOD, THE PROJECT IS ON A WINTER SHUTDOWN.
ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING = 99%; TOPSOIL = 80%. DRAINAGE 100%; CRACK SEALING = 100%; GRAVEL = 96%; PLANT MIX = 0% AND SEAL AND COVER = 0%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1983

PROJECT NO.: F 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 Miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Two to three man crew worked 8 days on project this past period, all work except for one day of construction layout, was for letting line for Mountain Bell Utility line change. The construction layout remains at 1% complete. Letting date now scheduled for April

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-83

F26-1(2)0 Units 1 & 2

PROJECT NO.: Sidney - East
RTF 62-2(3)20
PROJ. NAME: Sidney - North

CONTRACT AMOUNT: $ 1,368,900.25

CONTRACTOR: Border States Paving Inc.

LENGTH: 17.8

FROM (town): Fargo, North Dakota

COUNTY: Richland

AWARD DATE: 4-1-82

CONTRACT TIME: 120 W.O.

DATE WORK STARTED: May 18, 82

ORDER TO PROCEED DATE: 4-22-82

PROBABLE COMPLETION DATE: 6-1-82

% COMPLETE: 99

NO. DAYS WORKED PER WEEK:

% TIME USED: 67

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: B. Kelly

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 0 By Lowry Est III

ADDRESS: Dept. of Hwys
Glendive, MT. 59330

GENERAL: Project RTF 62-2(3)20, Sidney North is complete.

Project F26-1(2)0 U-1, Project is complete (except for some clean up work.)

Project F26-1(2)0 U-2, the seeding and fertilization and some clean up work on ditches remains to be completed. Notes submitted to District office for final check.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GIDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 31, 83

PROJECT NO.: FR-27-2(2)35
PROJ. NAME: BAKER - North
LENGTH: 8.9 MILES
COUNTY: FALLON
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 78%
% TIME USED: 94%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,063,479.10
CONTRACTOR: Meyer Constr Co.
FROM (town): Billings, MT.
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE: 7-1-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: —
NO. OF ENG. PERSONNEL EMPLOYED: BY C. Wolf ET III

TELEPHONE: 365-5296
ADDRESS: Dept of Highways
Glendive, MT. 59330

GENERAL: Notes submitted to District office for for final check, during the past period. The project as a whole is 78% complete with 66 working days or 94% of the contract time elapsed.
The Prime Contractor, Meyer Construction Co., has completed all major items except seal and cover items, which will not be completed until the summer of 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1983

PROJECT NO.: F-27-3(2)80
PROJ. NAME: Wibaux "I" Conn
LENGTH: 1.5 miles
COUNTY: Wibaux
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 97
% TIME USED: 75
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,339,646.80
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings, Mont.
AWARD DATE: 1-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: 6-1-83
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H.D. Kelly
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: DEPT. of Highways
Glendive, Mont. 59330

GENERAL: All work was suspended on 12-9-82 for winter shutdown.

All items are 97% to 100% complete with Topsoil Placement, seeding and fertilizing being the major work remaining.

1 to 4 Engineers are assigned Checking project notes, work zone summaries, and white prints.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/3/83

PROJECT NO.: BR-SOS 38(4)
CONTRACT AMOUNT: $ 69,009.45
PROJ. NAME: OTTER CREEK - BEAR CREEK
CONTRACTOR: Swan & Sons Const. Co.
LENGTH: 0.0 Mi. Grading & Struct. Drainage
FROM (town): Anaconda, Mt.
COUNTY: Powder River
AWARD DATE: August 24, 1982
CONTRACT TIME: 50 WD
DATE WORK STARTED: 10-5-82
ORDER TO PROCEED DATE: 9-14-82
PROBABLE COMPLETION DATE: 4-82
% COMPLETE: 50
NO. DAYS WORKED PER WEEK:
% TIME USED: 72
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.J. Strohmayer
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: No work was performed on the project during the past period. Items & percent completed are as follows: Grading 36%, Culverts 53%
Remove structures 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/4/83

PROJECT NO.: FCT 39-1(9)27
PROJ. NAME: Colstrip - Forsyth
LENGTH: 10.9 miles
COUNTY: Rosebud
CONTRACT TIME: 180
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 85
% TIME USED: 92
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,789,352.18
CONTRACTOR: Hilda Const. Co. Inc
FROM (town): Great Falls, Mt
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/29/81
PROBABLE COMPLETION DATE: 6/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 5

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: No work was performed on this project during the past period. Project is in a winter shut down status. Items and percentages of completion are as follows: Grading - 100% (except cleanup); Drainage - 98%; Gravel - 99%; Plant Mix - 83%; Misc - 80%; Structures - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/2/83

PROJECT NO.: FCT-RRS 39-1(7)38

CONTRACT AMOUNT: $6,479,096.93

PROJ. NAME: COLSTRIP - PORSYTH ARMELLS CREEK SECT

CONTRACTOR: HILDE CONST. CO.

LENGTH: 6.4 MILES

FROM (town): GREAT FALLS, MT.

COUNTY: ROSEBUD

AWARD DATE: 11-30-81

CONTRACT TIME: 200 WD

DATE WORK STARTED: 12-8-81

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: 7-15-83

% COMPLETE: 69

NO. DAYS WORKED PER WEEK: 5 (SUB)

% TIME USED: 61

NO. SHIFTS PER DAY: 1 (SUB)

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. E. SWANSON - RDWY WID. DANE - STRS

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: DEPT. OF HWYS MILES CITY, MT.

GENERAL: NO WORK BY PRIME CONTRACTOR. ITEMS AND PERCENTAGES OF COMPLETION REMAIN AS FOLLOWS; GRADING - 91%; DRAINAGE - 82%; SURFACING - 33%; GUARDRAIL - 10%; FENCING - 50%; STRUCTURES - 82%. SUB-CONTRACTOR WORKED 5 DAYS FORMING FOR STRUCTURE DECK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GIDU

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 31, 1983

PROJECT NO.: F-57-7(6) 326 I-90/BBE MT. 16 CONTRACT AMOUNT: $ 19,289.00

PROJ. NAME: Traffic Signal CONTRACTOR: Western Sign Corp.

LENGTH: — FROM (town): Great Falls, MT.

COUNTY: Dawson AWARD DATE: June 30, 1982

CONTRACT TIME: by Sept. 30, 1982 DATE WORK STARTED: July 13, 1982

ORDER TO PROCEED DATE: June 30, 1982 PROBABLE COMPLETION DATE: —

% COMPLETE: 100 % NO. DAYS WORKED PER WEEK: —

% TIME USED: — NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 8-28-82

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-82

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: J. Schaffek TELEPHONE: 365-5296

NO. OF ENG. PERSONNEL EMPLOYED: By U.W. ETIII ADDRESS: Dept. of Highways Glendive, MT 59330

GENERAL: The Final estimate and Supporting data ~~will be~~ was Submitted to Helena. This will be a final Report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 28, 1983

PROJECT NO.: RS 242-1(5)38
PROJ. NAME: LORING - North
LENGTH: 5.0 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 04-16-82
% COMPLETE: 90
% TIME USED: 66
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,133,333.77
CONTRACTOR: Hilde Constr. Co, INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-81
DATE WORK STARTED: APRIL 29, 1982
PROBABLE COMPLETION DATE: JUNE 15, 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUBOCHER
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: ALL ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL WHICH WILL NOT BE COMPLETED UNTIL AFTER THE SEAL AND COVER DATE OF MAY 15, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1983

PROJECT NO.: BRS-323-1(5)56
PROJ. NAME: Little Missouri River BR.
LENGTH: 0.7 Miles
COUNTY: Carter
CONTRACT TIME: 120 W. D.
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 98
% TIME USED: 81
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $362,955.89
CONTRACTOR: COP Constr. Co.
FROM (town): Billings, MT.
AWARD DATE: 5-20-82
DATE WORK STARTED: 7-15-82
PROBABLE COMPLETION DATE: May 1983
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: No work this past period. work left to be done in the spring, consists of the placement of topsoil near the bridge ends, seeding and fertilizing on the entire project, and some concrete finishing work on the bridge barriers.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 26, 1983

PROJECT NO.: RS 438-1(3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 41 MILES
COUNTY: VALLEY
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: DUFOCHER
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: CONSTRUCTION LAYOUT AND SLOPE STAKING IS IN PROGRESS. 41 MILES OF CENTERLINE HAS BEEN RAN AND REFERENCED; 7 MILES OF RIGHT OF WAY OR CONSTRUCTION PERMIT LINES ARE COMPLETE; BENCH MARKS ARE 90% COMPLETE AND 3.0 MILES OF SLOPE STAKING IS COMPLETE. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: CENTERLINE 100%; RIGHT OF WAY 35%; BENCH MARKS 90%; SLOPE STAKING 73% AND DRAINAGE ITEMS 0%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1983

M-5006(3)

PROJECT NO.: M-RRS-5007(1)
PROJ. NAME: N. Anderson Ave.-Glendive
LENGTH: 0.5 Miles
COUNTY: Dawson
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,087,273.54
CONTRACTOR: COP Constr. Co.,
FROM (town): Billings, MT.
AWARD DATE: 9-24-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: Dec. 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Received word from the Burlington Northern Railroad Co. that they plan to begin Construction of their Temporary Timber Trestle on Feb. 7, 1983.

The initial Bridge layout is complete, and notes submitted to the engineer., making this item of work 40% Complete.

Engineering layout is estimated 50% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 01-31-83

PROJECT NO.: PMS 4140(61)U-3
PROJ. NAME: Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt-Richland, Dawson Custer-Powder River
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 08-17-82
% COMPLETE: 10
% TIME USED: 23
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $64 378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE: 06-01-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Winter shut down in effect. Items & percent complete are as follows: 8" white thermoplastic — 35%, 24" white thermoplastic - 12%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-04-83

PROJECT NO.: BR 9036(9)
PROJ. NAME: Beaver Creek Bridge
LENGTH: 0.026 miles
COUNTY: Phillips
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 97
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $157,828.50
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-31-82
PROBABLE COMPLETION DATE: 06-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: X 11-15-82
PROJECT MANAGER: Larry A. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt.

GENERAL: No work this last period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 31, 1983

PROJECT NO.: SNIP 2899-82 CONTRACT AMOUNT: $354,875.00

PROJ. NAME: Crushing & Stockpiling CONTRACTOR: PRINCE INC.

LENGTH: — FROM (town): Forsyth, MT.

COUNTY: McCone, Custer, Garfield & Dawson AWARD DATE: 10-29-82

CONTRACT TIME: 109 working days DATE WORK STARTED: —

ORDER TO PROCEED DATE: NOV 19, 82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: —

% TIME USED: 0 NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE:

PROJECT MANAGER: UNASSIGNED TELEPHONE: 365-5296

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept of Hwys
Glendive, MT 59330

GENERAL: Contractor plans to begin Crushing Operations some time in March, 83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLOV

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1983

PROJECT NO.: SMP 3699-82 CONTRACT AMOUNT: $245,425.00

PROJ. NAME: Crushing & Stockpiling CONTRACTOR: FRANCIS MUGGLIE INC

LENGTH: ~ FROM (town): GLASGOW, MT.

COUNTY: Blaine, Phillips & McCone AWARD DATE: 10-29-82

CONTRACT TIME: 75 W.D. DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 11-19-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: ~ NO. DAYS WORKED PER WEEK: ~

% TIME USED: ~ NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: ~ NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: D. DuRocher TELEPHONE: 746-3431

NO. OF ENG. PERSONNEL EMPLOYED: 8 BY - U. WOLFE III ADDRESS: NASHUA, MT. 59248

GENERAL: The Pre Construction Conference will be held on Feb. 1, 1983. Contractor plans to start work on Feb. 14, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/2/83

PROJECT NO.: I-ACI 94-4(34)148
CONTRACT AMOUNT: $ NOT LET
PROJ. NAME: SHIRLEY WEST
CONTRACTOR:
LENGTH: 5.9 MILES
FROM (town):
COUNTY: CUSTER
AWARD DATE:
CONTRACT TIME:
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: THIS PROJECT IS SCHEDULED TO BE LET MARCH 24, 1983. CONSTRUCTION LAYOUT BEGAN 1/3/83. CENTERLINE AND LEVELS ARE COMPLETE; 3.5 MILES OF R/W ARE COMPLETE; 0.3 MILES ARE STAKED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 01-31-83

PROJECT NO.: IR 94-6(33)191 DATE SURVEY AUTHORIZED: 11-16-82

PROJ. NAME: Dawson Co. Line - East DATE WORK STARTED: _____

LENGTH: 12.6 Miles ESTIMATED COMPLETION DATE: 04-15-83

DATE SUBMITTED TO DISTRICT: 02-03-83

PROJECT MANAGER: Unassigned TELEPHONE: 365-5296

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 2, 1983

PROJECT NO.: F-26-1(1)3 DATE SURVEY AUTHORIZED: AUG. 21, 1981

PROJ. NAME: SIDNEY-NORTH (DAKOTA LINE) DATE WORK STARTED: SEPT. 2, 1981

LENGTH: 6 MILES GROUND (CONTROL) ESTIMATED COMPLETION DATE: DEC. 1983

DATE SUBMITTED TO DISTRICT: JAN. 10, 1983

PROJECT MANAGER: B.F. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 (25 MAN DAYS) % COMPLETE: VERTICAL & HORIZONTAL = 100% SECTION FILES ~ 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1983

PROJECT NO.: F 22-3 (1) 81 DATE SURVEY AUTHORIZED: January 12, 1983

PROJ. NAME: Culbertson-North DATE WORK STARTED: N/A

LENGTH: 7.3 Miles ESTIMATED COMPLETION DATE: February 15, 1983

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: James E. Baldwin TELEPHONE: 787-5701

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1983

PROJECT NO.: F 1-10 (10) 648 DATE SURVEY AUTHORIZED: January 11, 1983

PROJ. NAME: Bainville-West DATE WORK STARTED: January 21, 1983

LENGTH: 8.3 Miles ESTIMATED COMPLETION DATE: February 8, 1983

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: James E. Baldwin TELEPHONE: 787-5701

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F4-1(2)26 Bridger-Fromberg	Reconstruction	Final Check	0	50	5/85
F23-1(2)2 Miles City So. No. Sect.	Reconstruct Urban Widen & Overlay Rural	Final Check	0	50	4/84
FE 28-2(4)70 4-2 Red Lodge-Boyd	Widen & Overlay	Final Check	128	89	6/83
F 57-3(1)103 Grassrange-West	Overlay & Widening	Pre P.I.H.	88	1	3/83
RS 302-1(1) 11-2 Melt Rimrock Rd. East	Reconstruction	Public Hearing	0	1	12/83
RS 308-1(1) 4 Red Lodge East-Deer Cr.	Overlay and Reconstruction	Final Check	360	89	7/83
RS 381-1(1) 0 Goulding Creek Road	Grade & Gravel Dbl. Shot Bitum.	Pre P.I.H.	0	29	6/83
RS 426-2(1) 0 Hanover Road	Grade & Gravel	Pre P.I.H.	96	5	8/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CONSTRUCTION BUREAU

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1
PROJ. NAME: Lossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: May 24, 1982
% COMPLETE: 88
% TIME USED: 87
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75
CONTRACTOR: Meyers Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: May 1, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. W. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: No work has been done on the project. Contractor is presently on winter shut-down. No engineering time has been charged to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2
PROJ. NAME: Lossmain-2nd street
LENGTH: 12.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 9
% TIME USED: 0
NO. MEN EMPLOYED: 4 to 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,368,810.63
CONTRACTOR: Empire Sand & Gravel co. Inc.
FROM (town): Billings, Montana
AWARD DATE: September 24, 1982
DATE WORK STARTED: November 29, 1982
PROBABLE COMPLETION DATE: July 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: L. W. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor has had four to five men employed crushing material for the Plant Mix Bit. Surf, and Open Graded Friction course. No other work is being done on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1983

PROJECT NO.: RTP 4-2 (4) 50
PROJ. NAME: Laurel - South
LENGTH: 10.9 Miles
COUNTY: Carbon & Yellowstone
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 23
% TIME USED: 69
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: Empire Sand & Gravel
FROM (town): Billings
AWARD DATE: May 21, 1982
DATE WORK STARTED: August 2, 1982
PROBABLE COMPLETION DATE: 6-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. Loran
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: Dept. of Highways
Billings, Montana

GENERAL: The project is shut down for the winter. Items & percentages of completion are as follows: Grading - 95%, Graveling - 95%, and Paving - 9%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-25-83

PROJECT NO.: F16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 12%
% TIME USED: 12%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: -

CONTRACT AMOUNT: $ 1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC
FROM (town): BILLINGS
AWARD DATE: 8-24-82
DATE WORK STARTED: 12-15-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: R. BAKICH
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 245-7802
ADDRESS: DEPT of HWYS
BILLINGS, MT

GENERAL: WORK CONSISTED of EMPIRE SAND & GRAVEL CO, INC. CRUSHING & STOCKPILING THE BASE COURSE 1½" GR SA MATERIAL. CRUSHING COMPLETED 1-17-83. THE DRAINAGE SUB-CONTRACTOR, COP CONST., WORKED TWELVE DAYS ON THE STORM SEWER LINES. ITEMS & PERCENTAGES of COMPLETION ARE AS FOLLOWS: SURFACING ITEMS 11%, AND DRAINAGE ITEMS 49%.

THE UTILITY MOVES ARE 49% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-25-83

PROJECT NO.: F16-1(13)3
CONTRACT AMOUNT: $2,508,341.30
PROJ. NAME: WICKS LANE TO BENCH BLVD
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC
LENGTH: 1.2 MILES
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 1-8-82
CONTRACT TIME: 150 W.D.
DATE WORK STARTED: 2-26-82
ORDER TO PROCEED DATE: 4-16-82
PROBABLE COMPLETION DATE: 4-15-83
% COMPLETE: 98%
NO. DAYS WORKED PER WEEK: —
% TIME USED: 80%
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: R. BAKICH
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: DEPT. of HWYS
BILLINGS, MT.

GENERAL:

NO WORK THIS REPORTING PERIOD.
ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: ELECTRICAL 99%, SEEDING 0%, STRIPING 99%, MISC. ITEMS 96% AND ALL OTHER ITEMS 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1983

PROJECT NO.: FR 28-2 (4) 70 U-1
PROJ. NAME: Red Lodge-Roberts Sec.
LENGTH: 12.1 Miles
COUNTY: Carbon
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 6
% TIME USED: 22
NO. MEN EMPLOYED: 28 (Sub. 3)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: Peter Kiewit Sons Co.
FROM (town): Sheridan, Wyo.
AWARD DATE: Aug. 24, 1982
DATE WORK STARTED: Sept. 22, 1982
PROBABLE COMPLETION DATE: ~~7-15-83~~ (Sub.)
NO. DAYS WORKED PER WEEK: 5 (Sub. 5)
NO. SHIFTS PER DAY: 2 1
NO. HOURS PER SHIFT: 8 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. M. Loran
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 248-3827
ADDRESS: Dept. of Highways
Billings, Montana

GENERAL: All grading & drainage work is shut down for the winter. Work this past reporting period consisted of the contractor crushing Plant Mix Bit. Gr. "S", Gr. Base Course Type "A" Gr. 5 and cover material. Crushing operations was completed on January 19, 1983. Roth Construction Co., the Sub-Contractor for extending the concrete irrigation structures is in the process of jack-hammering off the wing walls and brush-hammering the floors flush with the walls in preperation for the estensions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/83

PROJECT NO.: F 57-2(4)21
PROJ. NAME: GEYSER-STANFORD
LENGTH: 12.7 MILES
COUNTY: JUDITH BASIN
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 5/21/81
% COMPLETE: 99%
% TIME USED: 110%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,385,713.05
CONTRACTOR: REHBEIN CONTRACTING, INC.
FROM (town): PLAINS, MONTANA
AWARD DATE: 5/1/81
DATE WORK STARTED: 6/4/81
PROBABLE COMPLETION DATE: 3/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: CARL W. PARK
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 538-8731
ADDRESS: DEPT. OF HIGHWAYS
LEWISTOWN, MT. 59457

GENERAL: All major items are 100% complete. Rest Area renovation remains to be completed. Constractor advises that work will be accomplished during the month of February. The project as a whole is 99% complete with 110% of the contract time expended. A two (2) man office crew are checking Final Estimate Quantities and Supporting Data preparatory to submittal of Final. This work is presently approximately 80% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 28, 1983

PROJECT NO.: FR 63-1 (1) U-1
PROJ. NAME: Harlowton-North
LENGTH: 10.2
COUNTY: Wheatland
CONTRACT TIME: 120 Work days
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 86
% TIME USED: 76
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ $1,989,520.68
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 4/1/82
DATE WORK STARTED: 4/26/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: ~~Passow~~ Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 538-8731
ADDRESS: Lewistown

GENERAL: No Contractor personnel presently on the project.

Most of the project notes have been checked by District Office. Construction Summaries are being completed. The project final is 80% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 1 , 1983

PROJECT NO.: F-92-1 (6) 530
PROJ. NAME: LODGE GRASS SOUTH
LENGTH: 11.0 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 5-20-82
% COMPLETE: 25
% TIME USED: 83
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 770,782.10
CONTRACTOR: MEYER CONSTRUCTION COMPANY
FROM (town): BILLINGS, MONTANA
AWARD DATE: 4-29-82
DATE WORK STARTED: 9-20-82
PROBABLE COMPLETION DATE: 5-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 665-3666
ADDRESS: DEPT OF HIGHWAYS
HARDIN, MT.

GENERAL: No work was done on the project during the reporting period. Work on the project has been suspended for the winter. Items and percents complete are as follows: Agg. Surf. 40%, Plant Mix Surf. 30%, Misc. 20%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-7-83

PROJECT NO.: M 1018 (5) 12 CONTRACT AMOUNT: $ 786,245.00
PROJ. NAME: 4TH AVE. NO. - BILLINGS CONTRACTOR: BARRY O'LEARY, INC.
LENGTH: 0.663 MILES FROM (town): BILLINGS, MONTANA
COUNTY: YELLOWSTONE AWARD DATE: NOV. 30, 1982
CONTRACT TIME: 90 WORKING DAYS DATE WORK STARTED: _____
ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: 9-83
% COMPLETE: 0 NO. DAYS WORKED PER WEEK: 0
% TIME USED: 0 NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: O.C. KITTELSON TELEPHONE: 245-2101
NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THERE WAS NO WORK ON THIS PROJECT THIS PERIOD. A SURVEY CREW HAS COMPLETED THE SLOPE STAKING, STAKING THE DROP INLETS AND MANHOLES AND SETTING THE RADIUS POINTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-82

PROJECT NO.: M7106(5)&M7109(3) CONTRACT AMOUNT: $ 707,219.15

PROJ. NAME: Spring St.&4th Ave. Lewistown CONTRACTOR: William Bros. Const.

LENGTH: 0.2 Miles & 0.4 Miles FROM (town): Lewistown

COUNTY: Fergus AWARD DATE: 09-24-82

CONTRACT TIME: 75 W.D. DATE WORK STARTED: 10-13-82

ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE: 07-15-83

% COMPLETE: 32 NO. DAYS WORKED PER WEEK: 0-5

% TIME USED: 27 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The Contractor's operations has been minimal since Dec. 10th Only minor operations have been in progress. To date no work has been done on Spring Steet. Work on 4th Ave storm sewer trunk line is 70% complete, however no work as been complete on the laterals. Storm Sewer on the outfall line is 95% complete. Items & percentage are as follows: Traffic Control - 18%; Trench Exc. - 80%; Drainage Pipes - 60%; Manholes - 73%; Adjust water Mains - 86%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/4/83

PROJECT NO.: RS 294-1(4)12
PROJ. NAME: Lennep-East & West
LENGTH: 4.7 Miles
COUNTY: Meagher
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 05/20/82
% COMPLETE: 90%
% TIME USED: 52%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 607,710.50
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 04/29/82
DATE WORK STARTED: 06/28/82
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Charles W. Buck
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: No work was accomplished during this reporting period. All major contract items are 100% complete with the exception of seal and cover which were deferred until 1983. Items & percentages of completion are as follows: Interim striping - white and interim striping - yellow paint makes these items 45% complete; Traffic Control devices are 26% complete; Traffic Control flagging remains 19% complete. No engineering personnel were assigned to the project this reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-7-83

PROJECT NO.: RS 302-1(3)4 CONTRACT AMOUNT: $ —

PROJ. NAME: Rimrock Road - Molt (Middle Section) CONTRACTOR: —

LENGTH: 7.4 MILES FROM (town): —

COUNTY: YELLOWSTONE AWARD DATE: —

CONTRACT TIME: 80 WORKING DAYS DATE WORK STARTED: —

ORDER TO PROCEED DATE: — PROBABLE COMPLETION DATE: —

% COMPLETE: — NO. DAYS WORKED PER WEEK: —

% TIME USED: — NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 245-2101

NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE LETTING DATE FOR THIS PROJECT IS SCHEDULED FOR 2-24-83. WORK IN PROGRESS ON THE PROJECT CONSISTED OF UTILITY CHANGES BY MOUNTAIN BELL AND MONTANA POWER CO. MOUNTAIN BELL HAS COMPLETED APPROX. 85% AND MONTANA POWER CO. APPROX. 60% OF THE WORK ON THEIR AGREEMENTS.

WORK BY DEPARTMENT PERSONNEL CONSISTED OF INSPECTION ON THE UTILITY WORK AND MAKING TIES TO THE WORK COMPLETED BY THE UTILITY COMPANIES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 1, 1983

PROJECT NO.: CT 314-1 (6) 33
PROJ. NAME: BUSBY- KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT

GENERAL: The project is scheduled to be let to contract on 2-24-83. Construction layout and staking is in progress. Slope staking was completed between stations 354/00 to 506/00. Drain culverts have been staked between stations 0/00 to 452/11.

Range Telephone Cooperative, Inc. begin work on the Telephone line relocation on 1-25-83. Work in progress consists of relocating the overhead line between stations 85/00 to 90/00 and 230/00 to 235/00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-7-83

PROJECT NO.: RS 4(6)-1(3)1
PROJ. NAME: BILLINGS - SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 92 %
% TIME USED: 94 %
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-4-82
DATE WORK STARTED: 3-10-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE CONTRACTOR WORKED 7 EIGHT HOUR SHIFTS AND WORK CONSISTED OF CRUSHING AND STOCK PILING OF THE 1/2 IN OR 2A COVER MATERIAL. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS; MISC. - 98%; GRADING - 98%; DRAINAGE - 96%; SURFACING - 92%; SEEDING - 100%; FENCING - 99%; SIGNING - 96%; ELECTRICAL - 100%; STRIPING - 43% AND GUARD RAIL - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/4/83

PROJECT NO.: RS 426-2 (1) 0 DATE SURVEY AUTHORIZED: 10/07/81

PROJ. NAME: Fergus Co. Line-East DATE WORK STARTED: 11/09/81

LENGTH: 3.8 miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: none % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-83

PROJECT NO.: DP 314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: Not Started

LENGTH: 14.4 Miles ESTIMATED COMPLETION DATE: 7-31-83

DATE SUBMITTED TO DISTRICT: 1-31-83

PROJECT MANAGER: Schaak TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/14/83

PROJECT NO.: RRS- 2 (1) 38 DATE SURVEY AUTHORIZED: 04/13/81

PROJ. NAME: RR Structure-South Moore DATE WORK STARTED: 09/11/81

LENGTH: 0.8 Miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles W. Tuck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: none % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 28, 1983

PROJECT NO.: RS 297-1 (1) 24 DATE SURVEY AUTHORIZED:

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0+ ESTIMATED COMPLETION DATE: 3/15/83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1-5 % COMPLETE: 38

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/4/83

PROJECT NO.: RRS 16-2 (1) 48 DATE SURVEY AUTHORIZED: 02/08/82

PROJ. NAME: RR West of Roundup DATE WORK STARTED: 07/26/82

LENGTH: N/A ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: none % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/83

PROJECT NO.: F57-3(14)97 DATE SURVEY AUTHORIZED: 12/8/82

PROJ. NAME: GRASS RANGE-WEST DATE WORK STARTED: 1/5/83

LENGTH: 9.6 MILES ESTIMATED COMPLETION DATE: 2/1/83

DATE SUBMITTED TO DISTRICT: 1/26/83

PROJECT MANAGER: CARL W. PARK TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 4 to 7 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-7-83

PROJECT NO.: F 16-1(17)12 DATE SURVEY AUTHORIZED: Nov. 1, 1982

PROJ. NAME: BILLINGS-NORTH US87 DATE WORK STARTED: JAN. 20, 1983

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 3-31-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: O.C. KITTELSON TELEPHONE: 245-2101

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 28, 1983

PROJECT NO.: RF 14-3 (3) 108 DATE SURVEY AUTHORIZED: 11/30/82

PROJ. NAME: Shawmut-West DATE WORK STARTED: 12/22/82

LENGTH: 8.4 Miles ESTIMATED COMPLETION DATE: 4/1/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 3-5 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: IR 94-2 (23) 50 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hysham Hills DATE WORK STARTED: N/A

LENGTH: 10.0 miles ESTIMATED COMPLETION DATE: 3-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: L. W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 to 5 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February7, 1983

PROJECT NO.: IR 90-9 (61) 486 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hardin West DATE WORK STARTED: N/A

LENGTH: 6.2 miles ESTIMATED COMPLETION DATE: 3-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: L. W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 7,1983

PROJECT NO.: IR 90-8 (56) 416 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Park City East & West DATE WORK STARTED: N/A

LENGTH: 17.0 miles ESTIMATED COMPLETION DATE: 3-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 7, 1983

PROJECT NO.: IR 90-8 (83) 385 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Reedpoint East DATE WORK STARTED: November 16, 1982

LENGTH: 11.2 Miles ESTIMATED COMPLETION DATE: 2-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-82

PROJECT NO.: BR 9019 (7) DATE SURVEY AUTHORIZED: 03-14-80

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: 06-23-80

LENGTH: 0.4 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 2-1-82

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

Direct Participation
Federal Highway Administration
October 1, 1982

January 10, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missile Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	127%	100% Completed 12/8/82	Konitz Contracting Inc. $612,178.00
FH 19-1(1)	Bitterroot-Salmon	1.415	Grading, drainage Base & hot Bituminous Pavement	78%	100% Completed 10/26/82	Clark Brothers Contractors $1,351,495.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	115%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75
MT ERFO 81(1)	Kootenai National Forest		Surface, Bridges and Approaches	Not Started		Darrell M. Binkerd Const. $313,554.00

JS/sb/214FF1